



PSEG LONG
ISLAND

Southampton to Deerfield (SHDF) Transmission Project Weekly Construction Report

Week of April 20, 2026

Completed activities included:

- Continued conduit installation activities (North Sea Mecox Road; detour between Long Springs Road and David Whites Lane)
- Completed installation activities for splice vaults 9 and 10 (Edge of Woods Road)
- Began cable pulling activities splice vaults 1 and 2 (Willow Street closed to thru traffic during cable pulling activities)
- Continued test pitting and surveying activities
- Continued foundation preparations at substation

Week of April 27, 2026

Anticipated activities include:

- Continue conduit installation activities (North Sea Mecox Road, detour in effect between Long Springs Road and David Whites Lane)
- Begin conduit installation activities (Water Mill Towd Road; road closed to thru traffic, detour in effect between southern portion of Edge of Woods Road and 7 Ponds Towd Road)
- Begin paving restoration activities (CR39A nighttime work)
- Cable pulling activities splice vaults 2 and 3 (North Main Street)
- Begin vault restoration activities (periodic road closures near vault locations)
- Continue test pitting and surveying activities
- Continue foundation preparations at substation

Week of May 4, 2026

Anticipated activities include:

- Continue conduit installation activities (Water Mill Towd Road; road closed to thru traffic, detour in effect between Edge of Woods Road and 7 Ponds Towd Road)
- Cable pulling activities splice vaults 3 and 4 (North Main Street north of CR39A; road closed to thru traffic, detour in effect)
- Restoration activities (North Main Street and North Sea Mecox Road; detours in effect during restoration activities)
- Continue foundation preparations at substation

For questions about the SHDF Project, call or text 631-237-7196

Visit www.Southampton2Deerfield.com

Email: info@southampton2deerfield.com