



Southampton to Deerfield (SHDF) Transmission Project Weekly Construction Report

Week of March 2, 2026

Completed activities included:

- Began splice vault 3 installation activities (North Main Street, north of CR39A, road closure during vault installation)
- Continuing test pitting and surveying activities
- Continue foundation preparations at substation

Week of March 9, 2026

Anticipated activities include:

- Completing conduit installation activities (Willow Street closed to thru traffic)
- Continuing conduit installation activities (North Main Street, north and south of CR 39A)
- Completing splice vault 2 installation activities (North Main Street, south of CR39A, road closure during vault installation)
- Completing splice vault 3 installation activities (North Main Street, north of CR39A, road closure during vault installation)
- Beginning splice vault 4 installation activities (North Main Street, between Deweil Road and North Sea Mecox Road, road closure during vault installation)
- Beginning splice vault 5 installation activities (North Sea Mecox Road, road closure between North Main Street and David Whites Lane during vault installation)
- Continuing test pitting and surveying activities
- Continue foundation preparations at substation

Week of March 16, 2026

Anticipated activities include:

- Continue conduit installation activities (North Main Street, north and south of CR 39A)
- Complete splice vault 4 installation activities (North Main Street, between Deweil Road and North Sea Mecox Road, road closure during vault installation)
- Complete splice vault 5 installation activities (North Sea Mecox Road, road closure between North Main Street and David Whites Lane during vault installation)
- Begin splice vault 1 installation activities (Willow Street, road closure during vault installation)
- Begin splice vault 6 installation activities (David Whites Lane, between North Sea Mecox Road and Edge of Woods Road, road closure during vault installation)

- Continue test pitting and surveying activities
- Continue foundation preparations at substation

For questions about the SHDF Project, call or text 631-237-7196

Visit www.Southampton2Deerfield.com

Email: info@southampton2deerfield.com