



Southampton to Deerfield (SHDF) Transmission Project Weekly Construction Report

Week of April 6, 2026

Completed activities included:

- Continued conduit installation activities (North Main Street, north of CR 39A; road closed to thru traffic)
- Completed splice vault 1 installation activities (Willow Street, road closed to thru traffic during vault installation)
- Completed splice vault 11 installation activities (Water Mill Towd Road, road closed to thru traffic during vault installation)
- Completed splice vault 12 installation activities (Deerfield Substation)
- Began splice vault 7 and splice vault 8 installation activities (Edge of Woods Road, detour in effect between David Whites Lane and 7 Ponds Towd Road during vault activities)
- Splice vaults 3,4 & 5 activities

Week of April 13, 2026

Anticipated activities include:

- Continue conduit installation activities (North Main Street, north of CR 39A; road closed to thru traffic)
- Begin conduit installation activities (North Sea Mecox Road, detour in effect between North Main Street and David Whites Lane)
- Complete splice vault 7 and splice vault 8 installation activities (Edge of Woods Road, detour in effect between David Whites Lane and 7 Ponds Towd Road during vault activities)
- Begin splice vault 9 installation activities (Edge of Woods Road, detour in effect between David Whites Lane and 7 Ponds Towd Road during vault activities)
- Begin splice vault 10 installation activities (Edge of Woods Road, detour in effect between 7 Ponds Towd Road and Water Mill Towd Road during vault installation)
- Continue foundation preparations at substation

Week of April 20, 2026

Anticipated activities include:

- Continue conduit installation activities (North Sea Mecox Road, detour in effect between North Main Street and David Whites Lane)
- Cable pulling activities at splice vaults 1 and 2 (Willow Street & North Main Street south of 39A to Willow Street closed to thru traffic during cable pulling activities)
- Complete splice vault 9 installation activities (Edge of Woods Road, detour in effect between David Whites Lane and 7 Ponds Towd Road during vault activities)
- Complete splice vault 10 installation activities (Edge of Woods Road, detour in effect between 7 Ponds Towd Road and Water Mill Towd Road during vault installation)
- Begin final restoration paving (Willow Street closed)
- Continue foundation preparations at substation

For questions about the SHDF Project, call or text 631-237-7196

Visit www.Southampton2Deerfield.com

Email: info@southampton2deerfield.com