



Southampton to Deerfield (SHDF) Transmission Project Weekly Construction Report

Week of February 23, 2026

Activities suspended due to inclement weather

Week of March 2, 2026

Anticipated activities include:

- Continue splice vault 2 installation activities (North Main Street, south of CR39A, road closure during vault installation)
- Begin splice vault 3 installation activities (North Main Street, north of CR39A, road closure during vault installation)
- Continuing test pitting and surveying activities
- Continue installation of cable trays at substation
- Continue foundation preparations at substation

Week of March 9, 2026

Anticipated activities include:

- Complete conduit installation activities (Willow Street closed to thru traffic)
- Begin conduit installation activities (North Main Street, north of CR 39A)
- Continue conduit installation activities (North Main Street, south of CR 39A)
- Begin splice vault 4 installation activities (North Main Street, between Deweil Road and North Sea Mecox Road, road closure during vault installation)
- Begin splice vault 5 installation activities (North Sea Mecox Road, road closure between North Main Street and David White's Lane during vault installation)
- Continue test pitting and surveying activities
- Continue installation of cable trays at substation
- Continue foundation preparations at substation

For questions about the SHDF Project, call or text 631-237-7196

Visit www.Southampton2Deerfield.com

Email: info@southampton2deerfield.com