



PSEG LONG ISLAND

Southampton to Deerfield (SHDF) Transmission Project Weekly Construction Report

Week of May 11, 2026

Completed activities included:

- Continued conduit installation activities (David Whites Lane and Edge of Woods Road; road closed to thru traffic, detour in effect)
- Cable pulling activities splice vaults 4 and 5 (North Main Street and North Sea Mecox Road)
- Began cable pulling activities splice vaults 11 and 12 (Water Mill Towd Road)
- Continued vault restoration activities (periodic road closures near vault locations)
- Restoration activities (North Sea Mecox Road and David Whites Lane; detours in effect during restoration activities)
- Continued vault restoration activities (periodic road closures near vault locations)
- Continued preparations at substation

Week of May 18, 2026

Anticipated activities include:

- Continue conduit installation activities (Edge of Woods Road; road closed to thru traffic, detour in effect between David Whites Lane and 7 Ponds Towd Road)
- Restoration activities (North Sea Mecox Road, David Whites Lane, Edge of Woods Road, Water Mill Towd Road; detours in effect during restoration activities)
- Complete cable pulling activities splice vaults 11 and 12 (Water Mill Towd Road)
- Continue vault splicing activities vaults 3 and 4 (North Main Street; periodic closures near vault locations)
- Continue preparations at substation

Week of May 25, 2026

Anticipated activities include:

- Continue preparations at substation

**In-road construction activities will be paused prior to Memorial Day weekend and re-commence after Labor Day.*

For questions about the SHDF Project, call or text 631-237-7196

Visit www.Southampton2Deerfield.com

Email: info@southampton2deerfield.com