



## **Southampton to Deerfield (SHDF) Transmission Project Weekly Construction Report**

### **Week of April 13, 2026**

#### **Completed activities included:**

- Completed conduit installation activities (North Main Street, north of CR 39A; road closed to thru traffic)
- Began conduit installation activities (North Sea Mecox Road, road closed between North Main Street and David Whites Lane)
- Completed splice vault 7 and splice vault 8 installation activities (Edge of Woods Road, detour in effect between David Whites Lane and 7 Ponds Towd Road during vault activities)
- Began splice vault 9 installation activities (Edge of Woods Road, detour in effect between David Whites Lane and 7 Ponds Towd Road during vault activities)
- Began splice vault 10 installation activities (Edge of Woods Road, detour in effect between 7 Ponds Towd Road and Water Mill Towd Road during vault installation)

### **Week of April 20, 2026**

#### **Anticipated activities include:**

- Continue conduit installation activities (North Sea Mecox Road, detour in effect between Long Springs Road and David Whites Lane)
- Complete splice vault 9 installation activities (Edge of Woods Road, detour in effect between David Whites Lane and 7 Ponds Towd Road during vault activities)
- Complete splice vault 10 installation activities (Edge of Woods Road, detour in effect between 7 Ponds Towd Road and Water Mill Towd Road during vault installation)
- Cable pulling activities splice vaults 1 and 2 (Willow Street closed to thru traffic during cable pulling activities)
- Continue test pitting and surveying activities
- Continue foundation preparations at substation

### **Week of April 27, 2026**

#### **Anticipated activities include:**

- Continue conduit installation activities (North Sea Mecox Road, detour in effect between Long Springs Road and David Whites Lane)
- Cable pulling activities splice vaults 2 and 3 (North Main Street)
- Begin final restoration paving (CR39A, nighttime work activities)

- Begin vault restoration activities (periodic road closures near vault locations)
- Continue test pitting and surveying activities
- Continue foundation preparations at substation

For questions about the SHDF Project, call or text 631-237-7196

Visit [www.Southampton2Deerfield.com](http://www.Southampton2Deerfield.com)

Email: [info@southampton2deerfield.com](mailto:info@southampton2deerfield.com)