



Southampton to Deerfield (SHDF) Transmission Project Weekly Construction Report

Week of October 19, 2026

Completed activities include:

- Splice vault activities at vault 9 (Edge of Woods Road)
- Trench restoration activities (Edge of Woods Road and Watermill Towd Road)
- Cable installation activities at splice vaults 7 and 8 (Edge of Woods Road)

Week of October 26, 2026

Anticipated activities include:

- Test Hole and Conduit Install Activities on Willow St, North Sea Road, West Prospect Street and Southampton Substation - **Night Work 8 PM- 5 AM**
 - Splice vault activities at vaults 7 and 9 (Edge of Woods Road)
 - Trench restoration activities (Edge of Woods Road)
- Fiber Installation activities at vaults 7, 8, 9, 10 and 11 (Edge of Woods Road and Watermill Towd Road)
 - Restoration activities at Deerfield Substation
- Cable installation activities at splice vaults 10 and 11 (Edge of Woods Road and Watermill Towd Road)

Week of November 2, 2026

Anticipated activities include:

- Conduit Install Activities on West Prospect Street and Southampton Substation
- Permanent restoration activities (Edge of Woods Road and David Whites Lane)
- Fiber Installation activities at vaults 1, 2, 3, 4, 5, 6, and 7 (North Main Street, North Sea Mecox, and Edge of Woods Road)
 - Splice vault activities at vaults 7 and 8 (Edge of Woods Road)

For questions about the SHDF Project,
call 631-237-7196

Visit www.Southampton2Deerfield.com

Email: info@southampton2deerfield.com